



EUROPEAN COMMISSION

DIRECTORATE-GENERAL FOR MOBILITY AND TRANSPORT

DIRECTORATE E - Air Transport

E.2 - Single sky & modernisation of air traffic control

Brussels, 30/01/2014

MOVE E2/NW D (2013)

Summary of the Seventeenth meeting of the IDSG Expert Team

30th January 2014, 10:00 to 16:00

EUROCONTROL HQ – Brussels - VEGA

1. INTRODUCTION

- ➔ Deployment Manager (DM) nomination is expected by end 2014, to be operational early 2015; IDSG to support the smooth transition from NM to DM;

2. Execution of the Interim Deployment Programme

- ➔ Finalising IDP v 4.0 for submission to SSC;
 - Only editorial comments received from SSC
 - Some changes proposed by AA coordinators for monitoring affect the WBS of AA6 and AA7
 - They do not alter the scope of the IDP
 - If agreed, to be injected directly into the IDP v4.2 (this is not considered a new IDP update cycle)
 - Coordination on-going with a view on getting right the implementation process;
 - Linking the IEPR with ESSIP most updated version implemented;
- ➔ Monitoring – preparations for 2014;
 - IDSG ET request for an increased coordination between the AA Coordinators and MIL Community;
 - LSSIP is State reporting reference

- Particularly in the case of individual inputs directly in the dataset or through the AA coordinators, need to observe alignment of project view reporting (as it will appear in the IEPR) with the State report (as it will appear in LSSIP)
- A number of comments/questions/requests for clarifications were introduced through the dataset directly (particularly from the MIL community)
 - o Although some may have been taken on board or processed, there is no visibility into such processing
 - o Inviting the AA coordinators to help secretariat produce a related CRD (Comment Response Document)

→ Priorities

- IDSG ET to present a Transition Report from NM to DM to the EC;
- AGDL implementation remains a critical matter for the upcoming cycle; witch requires analysis both on technical aspects and performance levels in parallel; AGDL Action Plan required;

3. IDP vs. PCP analysis

→ Output of webex

- **AF1:** ANSPs expressed their concerns about possible pre-requisites that may appear as extended AMAN gets mature, even though for the time being there are no such pre-requisites; during the last webex session, SJU considered that this analysis should be performed as soon as possible; EUROCONTROL to provide support;
- **AF2:** some sub-functionalities encounter difficulties, no enabler and no requirements available; additional attention required;
- **AF3:** “Airspace Management and AFUA” and “Free Routing” sub-functionalities to be checked by NM; for “MTCD/CORA/MONA” no clear scope, no enabler identified, SJU further analysis is recommended;
- **AF4:** No pre-requisites identified for this functionality; further analysis on-going per sub-functionality; recommendation is that M to collaborate more with each AA coordinators; links with safety area to be clarified and reported;
- **AF5:** further analysis required per sub-functionality: there might be a need to cluster sub-functionalities on the basis of varying maturity; ANSPs requested more clarity on whether or not AIXM 5.1 is a pre-requisite or not
- **AF6:** Data link is an essential pre-requisite for this functionality; data link capability is addressed by IDP WP4 and ESSIP ITY-AGDL;

4. Expert Team’s Work Programme 2014

→ Set the expectations and key dates:

<i>CY</i>	<i>Objectives</i>	<i>ET meetings/</i>	<i>IDSG</i>	<i>SSC</i>
<i>CLE</i>		<i>Intermediate objectives</i>		

1	<ul style="list-style-type: none"> To establish IDSG and ET WP for 2014 To provide recommendations based on IEPR v2.0 	<p>Webex: 16/01</p> <ul style="list-style-type: none"> Initiate IDP-PCP gap analysis <p>ET/17: 30/01</p> <ul style="list-style-type: none"> Propose recommendations Plan next data collection Propose ET WP for 2014 	<p>IDSG/9</p> <p>25/02</p>	<p>SSC/53</p> <p>02/04</p>
2	<ul style="list-style-type: none"> To prepare IEPR v3.0 To prepare Performance considerations v3.0 <p>Ref date: 01 March</p> <p>CO date: 30 April</p>	<p>ET/18: 03/04</p> <ul style="list-style-type: none"> Prepare data collection for IEPR v3.0 <p>ET/19: 15/05</p> <ul style="list-style-type: none"> Draft IEPR v3.0 Draft Performance considerations v3.0 First mapping PCP to IDP to MP baseline First estimation of expected level of completion for IDP by year end 	<p>IDSG/10</p> <p>04/06</p>	<p>SSC/54</p> <p>01/07</p>
3	<ul style="list-style-type: none"> To provide recommendations based on IEPR v3.0; To initiate work on transition to DM 	<p>ET/20: 25/06</p> <ul style="list-style-type: none"> Propose recommendations <p>ET/21: 04/09</p> <ul style="list-style-type: none"> Plan next data collection Assess need for updating IDSG and ET WP for 2014 First estimation of potential need to extend into 2015 Update estimation of expected level of completion for IDP by year end 	<p>IDSG/11</p> <p>23/09</p>	<p>SSC/55</p> <p>21/10</p>
4	<ul style="list-style-type: none"> To prepare IEPR v4.0 To prepare Performance considerations v4.0 Transition to DM <p>Ref date: 01 Sep</p> <p>CO date: 31 Oct</p>	<p>ET/22: 07/10</p> <ul style="list-style-type: none"> Kick-off preparation of Transition Report <p>ET/24: 06/11</p> <ul style="list-style-type: none"> Draft IEPR v4.0 Draft Performance 	<p>IDSG/12</p> <p>25/11</p>	<p>SSC/56</p> <p>16/12</p>

		<i>considerations v4.0</i> <ul style="list-style-type: none">• <i>Draft Transition Report IDSG to DM</i>		
--	--	--	--	--