



# Sixth meeting of the Expert Team

*5 September 2012,  
10:00-16:00*

*EDA HQ, Brussels*



# AGENDA

## → 1- Introduction

- Brief on SESAR Deployment Governance status
- Update on actions since ET/5

## → 2- Interim Deployment Work Programme

- IDP Draft 0.2
- Evaluation of feedback related to IDP Draft v.2
- IDP Draft v1 (WBS and GANTT chart) for delivery to IDSG

## → 3- IDP execution

- “Reality check”: acquisition of real-life deployment data against planning timeline in the IDP

## → 4- Expert Team’s Work Programme (update)

## → 5- Conclusions



European  
Commission



# 1- Introduction



European  
Commission



## 2.1 – IDP Draft 0.2



European  
Commission



## 2.2 – Feedback

	Moving from Airspace to 4D trajectory	Traffic Synchronisation	Network Collaborative Mgmt and Planning	SWIM	Airport Integration and Throughput	Conflict Mgmt and Automation
1. Collaborative FP	Red	Light Green	Red	Light Green	Light Green	Light Green
2. Airspace Mgmt	Red	Light Green	Red	Red	Light Green	Light Green
3. Airport CDM	Light Green	Light Green	Light Green	Light Green	Red	Light Green
4. AGDL	Red	Light Green	Light Green	Light Green	Light Green	Light Green
5. Automated assistance to Controller	Light Green	Red	Light Green	Red	Light Green	Red
6. RNP Approaches	Red	Light Green	Light Green	Light Green	Red	Red
7. CDO/CCO	Red	Light Green	Light Green	Light Green	Red	Light Green



European  
Commission



## 2.3 – IDP Draft 1.0

# Still needed

**1**

## **Applicability**

- Details on the geographical applicability by work area
- Potential sequencing

**2**

## **Timing**

- ESSIP planning time info available based on FOC
- Need to adapt to IDP timeframe once applicability clarified





European  
Commission

**“Reality check”: acquisition of real-life deployment data  
against planning timeline in the IDP**

## **3 – IDP execution**



European  
Commission



## 3 – ET WP

- **6 Sep:** **Submit updated (after ET/6) IDP 0.2 to AD SG**
- **12 Sep:** **ID SG OK**
- **By end Sep:** **Complete additional tasks by correspondence**
- **End Sep:** **ET/7 face to face to validate Draft 1.0**  
**Draft 1.0 to ID SG by correspondence**  
**ET members start « reality check »**
- **Early Oct:** **Draft 1.0 to SSC**
- **Early Nov:** **ET/8 focused on the outcome of the « reality check » (kick-off IDP execution)**



European  
Commission



## 4 – CONCLUSIONS